

ID	Task Name	Duration	Qtr 3, 2006		Qtr 4, 2006			Qtr 1, 2007			Qtr 2, 2007			Qtr 3, 2007			Qtr 4, 2007					
			May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Referral and start-up of the EA 3 days	1 day																				
2	Scoping Sessions Prep	32 days																				
3	Scoping Session (Hay River, Ft. Resolution)	3 days																				
4	Preparing draft Terms of Reference and Work Plan	13 days																				
5	Comments on draft ToR and Work Plan	13 days																				
6	Preparation of Final ToR Work Plan	8 days																				
7	Developer's Assessment Report	90 days																				
8	Review Board Conformity Check and Deficiency Statement (if required)	9 days																				
9	Developer's response to the Deficiency Statement (if required)	13 days																				
10	First Round IRs	11 days																				
11	Developer's response to First Round IRs	20 days																				
12	Preparation of Roundtable technical meetings	23 days																				
13	Roundtable technical meeting	1 day																				
14	Second Round of IRs	13 days																				
15	Pre-Hearing Conference	1 day																				
16	Response to Second Round of IRs	15 days																				
17	Parties' technical reports	15 days																				
18	Preparation for Public and/or Community Hearing(s)	20 days																				
19	Conduct of Public (HR) and/or Community Hearing	3 days																				
20	Closure of Public Registry	2 days																				
21	Review Board Request for Clarification (if necessary)	8 days																				
22	Review Board EA decision and Report of Environmental Assessment	50 days																				
23	Review Board's Report of EA to the Minister of INAC	2 days																				
24	Federal Minister's response to REA	1 day?																				